



CONSTRUCTION PROGRESS AND INSPECTION REPORT # 6

Period Ending
October 24, 2011

Project Location
Whitefish, MT

Project Number (s)
DTFH61-10-G-00009

Project Name
US Highway 93 / 2nd Street Improvements Project

Project Description
Reconstruction of US Hwy 93/2nd Street Including Utilities in Whitefish, Montana

Contractor's Name
LHC Incorporated

1. Work Completed or in Progress this period

- Traffic Control:** The Phase 3 detour plan remains in effect but shouldn't be for much longer.
- Roadway Excavation:** LHC has completed all of the street excavation between the beginning of the project and the concrete section at Spokane. They are working at sidewalk removal currently.
- Arcade Supports:** LHC has completed all the concrete arcade supports. Posts are in place on 19 of the 20 arcades. Finish work remains for the block East of Central.
- Water:** LHC has installed and connected the water main line and all the services.
- Storm Drain:** LHC has completed all the Storm Drain Main Line and the inlets.
- Curb & Gutter Work:** Sandon Construction completed the sidewalk at the corner of Baker by City Hall. They have all the curb and Gutter completed for the main line between the concrete section and the beginning of the project. They Central Stand up curb was poured 10-24-2011.
- Roadway Surfacing:** LHC has paved the project between Baker and the concrete section near Spokane.

2. Brief Weather Summary This Period Including Approximate Rainfall and Periods of Below Freezing Temperature

(On earthwork jobs include soil conditions)

Weather for this week has been cool but ok for construction work. Sandon has been covering fresh concrete at night to protect it from freezing.

3. Contract Time

4. Summary of Laboratory and Field Testing This Period *(note failing tests and any retests.*

No Days Charged To Date	Last Working Day Charged (Date)
38 days	10-24-2011

Density tests for the Special borrow and aggregate surfacing courses came in good. We were concerned about stability in the area in front of City Hall, with some observed pumping. LHC installed a construction fabric layer between the Special Borrow and the Aggregate surfacing course and the area appears stable.

5. Describe Anticipated Work by Contractor for Next Period

- LHC's Work Shift is generally 7:00 AM to 7:00 PM Monday through Friday. LHC or some of the sub-contractors have been working on Saturdays. The Saturday shift should be over.**
- LHC intends to maintain a full schedule getting the sidewalk removed, prepared, and poured. They are committed to the finish work and cleanup.**
- LHC plans to complete all possible work for the year as soon as possible.**

6. Problem Areas/Other Comments *(Revisions to plans and specifications approved or denied, delays, difficulties, etc. and actions taken.)*

- The Basement access at the Bozeman Watch Co. may become a problem area with the poorly maintained concrete stairway it has to be connected to. The contractor may attempt to switch out the access doors and pour this section of sidewalk on Thursday 10-27-2011.**
- Central Avenue has been closed to vehicular cross traffic since Monday 10-10-2011. It should be re-opened in the early evening of 10-25-2011.**

SPONSOR'S INSPECTOR OR REPRESENTATIVE

Date
10-25-2011

Typed of Printed Name and Title
J. Gary Kalberg, PE

Signature