US Highway 93/2nd Street Improvements

General Timeline

2010 July | 2010 AUGUST | 2010 SEPT. | 2010 OCT. | 2010 NOV. | 2010 DEC. | 2011 JAN. | 2011 FEB. | 2011 MARCH | 2011 APRIL | 2011 MAY | 2011 JUNE | 2011 JULY | 2011 AUGUST | 2011 SEPT. ..... 2012 SEPT.

- **Startup** — DT: Project Scoping Meeting
- **Data Collection** — DT: Project Kickoff Meeting; DT; PI: 1st Public Meeting & Stakeholder Meetings
- **Preliminary Design** — DT; DT
- **Agency Review** (30% Design Review) — AR
- **Final Design** — PI: 2nd Public Meeting & Stakeholder Meetings; DT; DT; DT
- **Agency Review** — DT
- **Authorization** — AR: Final Design Review
- **Advertising & Bidding** — DT
- **Funding Deadline**
- **Construction Services** — Construction Kickoff Meeting; PI

Work Details

Start Up
- Project Scoping
- Finalize Scope & Fee
- Execute Professional Services Agreement
- Finalize Schedule Coordination
- Identify Stakeholders

Data Collection
- Project Kick Off Meeting
- Obtain Previous Studies & Plans
- Field Review
- Traffic Counts
- Soil Borings
- Meetings with Stakeholders
- Environmental Checklist

Preliminary Design
- Traffic Modeling
- Geometric Layout
- Truck Turning Analysis
- Signal Design
- Lighting Design
- Streetscape Design
- Signing & Striping Design
- Pavement Design
- Drainage Design
- Water & Sewer Evaluation
- Identify ROW Needs
- Agency Coordination
- Utility Coordination
- Cost Estimates

Agency Review
- City/MDT/FHWA Design Review
- NEPA Document Review
- ROW Authorization

Final Design
- Address Review Comments
- Prepare ROW Agreements & Exhibits
- Appraisals & ROW Negotiations (If Required)
- Final Contract Documents, Construction Drawings & Technical Specs
- Final Cost Estimates
- Permit Applications

Agency Review
- City/MDT/FHWA Design Review
- Address Final Design Comments
- Obtain Permits

Advertising & Bidding
- Pre-bid Meeting
- Bid Q & A
- Bid Review & Certification
- Bid Award Announcement
- Pre-Construction Meeting

Construction Services
- Construction Question & Answer
- Submittal Review

Deliverables

Scope & Fee Estimate | Schedule and PI Plan | Geotech Report | Preliminary Traffic Report | Preliminary Design Report | NEPA Document | Signed NEPA Document | Final Traffic Report | Final Design Report | Final PS&E | Obligation of Funds & Authorization to Bid | Certified Bid Tabs | Recommenda-tion to Award | Construction Staking Coordination | Signal Timings

DT Design Team Coordination Meeting
PI Public Involvement or Notification
AR Agency Review Meeting

*Funds must be obligated by September 30, 2011